# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | PACKAGE 1IMPROVEMENTS TO ROADS AND DRAINS PROVIDING AMMENITIES CONSTRUCTION OF RO WATER PLANT BANGALURU ONE CENTER PROVIDING SODIUM VAPOUR LIGHTS SIGN BOARDS IN WARD NO 5 AND 6 BYATARAYANAPURA DIVISION AS PER ANNEXURE GO NO UDD 217 SFC 2016 DATED 28 5 2016 WORKS SL NO FOR WARD NO 5 1 TO 6WARD NO 6 7 TO 11. |
| 2 | Amount of Work Portion | 4,11,56,595.48 |
| 3 | Estimated Cost | Rs. 450.00 Lakhs |
| 4 | Name of Contractor | Sri K.R Santhosh Kumar |
| 5 | Agreement No | EE/BTP/BBMP/ Ag No/61/2017-18<br>Date: 20.01.2018 |
| 6 | No and date under which work order issued | EE/BTP/BBMP/WO/61/2017-18<br>Date: 20.01.2018 |
| 7 | Time limit originally fixed for completion | 120 Days |
| 8 | Date of application by the contractor for granting extension of time | 12.05.2018 |
| 9 | Date of receipt of application in the sub division office | 12.05.2018 |
| 10 | Extension granted if any | Nil |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | Nil |
| 12 | Work carried out during 1st extension | Nil |
| 13 | Work carried out during 2nd extension | Nil |
| 14 | Time now applied for | |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the original application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | - |
| 18 | Probable time required for completion of remaining work | - |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | Nil |
| 20 | Whether notice as per clause of contract has been issued. | No |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Due to Site Dispute Hence EOT is recommended for sanction without penalty. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | |

**Assistant Engineer**

**Executive Engineer**
Byatarayanapura Division, Bangalore-92.

**Assistant Executive Engineer**
Byatarayanapura Sub Division, Bangalore-24.

**Chief Engineer**
Yelahanka Zone, Bangalore-92.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ